Pump House Upgrade

Project: Pump House Upgrade Date: Mon 1/25/27

ID	Task Name	Duration	Start	Finish	Predecessors
1	**Pump House Upgrade**	**35 days**	**Mon 1/4/27**	**Fri 2/19/27**	
2	**Engineering**	**25 days**	**Mon 1/4/27**	**Fri 2/5/27**	
3	Design pump skid	10 days	Mon 1/4/27	Fri 1/15/27	
4	Procure pumps	15 days	Mon 1/18/27	Fri 2/5/27	3
5	**Construction**	**19 days**	**Mon 1/25/27**	**Fri 2/19/27**	
6	Demolish old skid	5 days	Mon 1/25/27	Fri 1/29/27	4SS+5 days
7	Set new pumps	4 days	Mon 2/8/27	Thu 2/11/27	4,6
8	Pipe and wire – Unit 2 (includes the new discharge header and instrument loops)	6 days	Wed 2/10/27	Wed 2/17/27	7SS+2 days
9	Test and turnover	3 days	Tue 2/16/27	Thu 2/18/27	7,8FF+1 day
10	Ready for service	0 days	Thu 2/18/27	Thu 2/18/27	9